# Miami-Dade Water and Sewer Department (WASD) Transparency Report Summary of Changes January 2023

### Exhibit A - WASD Infrastructure Projects in Procurement

#### A. Awarded Contracts - NONE

#### **B.** Projects Advertised

Accelerate Ordinance No.14-77 (Yes/No)	ISD Project No. & Project Description & Commission Districts	<b>Project Status and Comments</b>
Yes	S-984	Under the Cone of Silence
	Commission District 2	
	Water and Wastewater Services to Commercial	1/05/2023
	Properties-Green Tech Corridor – Basin S-2, Phase 1,	Project Advertised
	East Side of NW 27th Avenue	
		2/08/2023
		Bid Due Date

#### C. Status Change

Yes	W-952	Under the Cone of Silence
	Commission District 6 Alexander Orr Water Treatment Plant Sodium Hypochlorite Feed & Storage Facility	1/18/2023 Received Bids

## Exhibit B – Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of January 2023 in the amount of \$37,919,406.09 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$164,255,711.

# **Exhibit C – Status of Consent Decree Projects**

Item	<b>Consent Decree Project Title</b>	Summary of Changes
Current, Con	sent Decree Total Cost	
See highlighted cost changes in report.		Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.
Project Phase	•	
CD 3.03		Project status went from "Procurement" to "Pre-design" as Proposals received for design-build services were rejected.
CD 3.04		Project status went from "Procurement" to "Pre-design" as Proposals received for design-build services were rejected.
Phase % Con	ınlete	
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.
Actual Comp	liance Dates	
None		
Remarks		
CD 3.03		Remark was updated to: On October 19, 2022, the county terminated the procurement process after the two (2) responsive bidders elected to formally withdraw their bids from consideration. As a result, the project schedule has been impacted with a force majeure delay. Pre-Design phase is reinstated.
CD 3.04		Remark was updated to: On October 19, 2022, the county terminated the procurement process after the two (2) responsive bidders elected to formally withdraw their bids from consideration. As a result, the project schedule has been impacted with a force majeure delay. Pre-Design phase is reinstated.
		ED C CCO E
Notes and Sti	pulated Penalties Notices from FD	EP for SSO Events
Notes and Sti Data Month	pulated Penalties Notices from FD	Changed to "December 2022"